GOVERNMENT OF ANDHRA PRADESH
A B S T R A C T

PR & RD Dept. – Visakhapatnam District - PMGSY- Ph-XI - P.No.AP1918-P9 consisting of 18 works – 4th Extension of Agreement time for 260 days i.e. from 01.05.2021 to 15.01.2022 without liquidated damages – Accorded – Orders – Issued.

==========

PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS II) DEPARTMENT

G.O.RT.No. 425 **Dated: 30-07-2021**

Read:-

(1) Govt. Memo No. 12969/PMGSY/Progs.III/2017, dt. 29.12.2017.
(2) G.O. Ms No 4, PR & RD (Prog-II) Dept., dt 12.01.2018.
(3) G.O. Ms No. 66, PR & RD (Prog-II) Dep., dt 06.06.2018.
(4) Proceedings of the District Collector, Visakhapatnam Proc. No. AEE 2/PMGSY-RCPLWE/Package AP 1918 PR & RD Dept. 09/20, DT. 29.01.2020.
(5) From the Engineer-in-Chief, PR, A.P., Vijayawada letter No. W12/AP1918P9/RCPLWE/VSP/2018, Dt: 14.07.2021.

…..

O R D E R:-

The following works are sanctioned under PMGSY, RCPLWEA Programme vide G.Os. 2nd and 3rd read above:

S.No	Name of the Work	Est. Cost (Rs. in Lakhs)	Technical sanction no. & Date	Stage of work / % of completion
1	R/F P A R and B road to Kithalangi	299.94	17/2018-19 Dt:22.05.2018 by EnC, PR, Vijayawada	Completed
2	R/F Mullametta to Kothapalem via Vanchula	483.52	29/2018-19 Dt:23.05.2018 by EnC, PR, Vijayawada	Completed
3	R/F KDPeta Pedavalasa Road to Bandaveedhi via Dokuluru	183.42	52/2018-19 Dt:07.06.2018 by EnC, PR, Vijayawada	Completed
4	R/F Panasalapadu Jangalathota PR Road at 8km to Palakajeedi	151.56	190/2017-18 Dt:03.02.2018 by EnC, PR, Vijayawada	Completed
5	R/F Damanapalli to Degalapalem	126.70	55/2018-19 Dt:08.06.2018 by EnC, PR, Vijayawada	Completed
6	R/F R and B Road to Digajanaba Via Nimmalapalem, Balapam	380.98	54/2018-19 Dt:08.06.2018 by EnC, PR, Vijayawada	Dropped by NRIDA due to pending forest clearance
7	R/F Sovva road to Jodiguda via Sunnammetta	302.72	15/2018-19 Dt:22.05.2018 by EnC, PR, Vijayawada	5% completed
8	R/F Sovva Road to Similiguda	162.39	203/2017-18 Dt:06.02.2018 by EnC, PR, Vijayawada	52% completed
9	R/F Lyganda to Mangabanda via Laseru Ballakattu	552.45	16/2018-19 Dt:22.05.2018 by EnC, PR, Vijayawada	79% completed
10	R/F Nurmathi R and B Road Sariya Via Anarbha Thadiveedhi	366.37	195/2017-18 Dt:05.02.2018 by EnC, PR, Vijayawada	66% completed
11	R/F Vanthala Road to Kajjapalli via Pedalocheli Jarrai	273.03	12/2018-19 Dt:22.05.2018 by EnC, PR, Vijayawada	70% completed
12	R/F P.K.Gudem to Pamurai	336.84	30/2018-19 Dt:23.05.2018 by EnC, PR, Vijayawada	68% completed
13	R/F Annavaram 25 0km to Gosayugondi via Somavaram	379.04	53/2018-19 Dt:08.06.2018 by EnC, PR, Vijayawada	9% completed
14	R/F Gondivalasa to Demuduvalasa	198.45	58/2018-19 Dt:09.06.2018 by EnC, PR, Vijayawada	71% completed
15	R/F KD Peta Rintada Road to Vasuvada via Nimmalapalem jadumuru	169.72	56/2018-19 Dt:08.06.2018 by EnC, PR, Vijayawada	80% completed
16	R/F Addaraveedhi to Tangullagondi	200.70	57/2018-19 Dt:09.06.2018 by EnC, PR, Vijayawada	56% completed
17	R/F SV road at 5 by 2 km to SV road at 2 by 8 km via kinnamguda	561.74	50/2018-19 Dt:07.06.2018 by EnC, PR, Vijayawada	48% completed
18	R/F R and B road at Kakarapadu to Jogampet via Solabu	338.91	189/2017-18 Dt:03.02.2018 by EnC, PR, Vijayawada	84% completed
	Total	**5468.48**		

(P.T.O)

2. The above Package was entrusted to M/S Sudhakara Infratech Pvt. Ltd., Somajiguda, Hyderabad @ 14.49 % Excess over the estimate rates of 2017-18 SoR on 10.10.2018 with date fixed for completion as 09.10.2019.

3. As per the instructions issued vide Govt. Memo, first read above, the District Collector, Visakhapatnam has granted Extension of Agreement Time for the works as shown in para 1 above for 3 (three) times up to 30.04.2021 without liquidated damages, vide proceedings fourth read above, as the delay in execution of work is not attributable to the Contractors.

4. The Engineer-in-Chief, PR, A.P., Vijayawada in his letter fifth read above, has furnished proposals for 4th time Extension of Agreement Time up to 15.01.2022 without imposing penalty, as all the works are in good progress and will be completed by that date.

5. In the circumstances explained above, Government, after careful examination, hereby accord 4th Extension of Agreement Time for the works related to Package No. AP1918-P9 under the programme PMGSY- Ph-XI, consisting of 18 works as indicated in para 1 above, for 260 days i.e. from 01.05.2021 to 15.01.2022 without liquidated damages, as the delay is not attributable to the Contractors.

6. The Engineer-in-Chief, PR, A.P., Vijayawada shall take further necessary action in the matter accordingly.

7. A copy of this order is available on the Internet and can be accessed at www.ap.gov.in/goir

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

GOPAL KRISHNA DWIVEDI
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, PR, A.P., Vijayawada
The Superintending Engineer, PR Circle, Visakhapatnam.
Copy to:-
The P.S. to M (PR & RD, G&M)
The P.S. to Prl. Secy. to Govt., PR & RD Dept
Sc/sf

//FORWARDED:BY ORDER//

SECTION OFFICER